## **BUDGET STATUS SHEET**

## Project Title: M&O Facility Building Roof Replacement Project Project No: CP1613 Project Manager: Luis Barba PMP Date: December 05, 2017 Ο Permision to Award 0 Advertisement Date: 6/8/2017 Project Update $\bigcirc$ Award Date: 7/3/2017 **Change Order Approval** $\bigcirc$ ۲ **Contract Final Acceptance**

The "Future Years" column indicates the projected amount to be requested in future budgets.

	Funds Budgeted (Funds Available)			
Funding	Prior Years	2016 (Actual)	2017	Total
Facilities Fund 328-(Maintenance)	0	13,244	279,456	292,700
Total	0	13,244	279,456	292,700

Activity	Estimated Cost (Funds Needed)				
	Prior Years	2016 (Actual)	2017	Total	
Design Engineering - Consultant Costs		13,244	8,779	22,023	
Design Engineering - Other			299	299	
Construction Contract			247,500	247,500	
Line Item Changes			5,214	5,214	
Construction Permits			661	661	
Construction Engineering-Consultant			1,815	1,815	
Construction Engineering-City Cost*				0	
Total	0	13,244	264,267	277,511	

\*Engineering costs are charged to the Engineering Budget and not shown here.

	Facilities Fund Budget Status				
	Prior Years	2016 (Actual)	2017	Total	
*Facilities Funds Budgeted ()	0	(13,244)	(279,456)	(292,700)	
Facilities Funds Needed	0	13,244	264,267	277,511	
*Facilities Fund Project Contingency ()	0	0	(15,189)	(15,189)	
Facilities Funds Required	0	0	0	0	

\* ( # ) in the Budget Status Sections indicates Money the City has available.